

Priority Areas Lead Testing and Corrective Actions September 2018 to December 2018  
NS Guantanamo Bay Child Development Center Building 637

Table 1. Summary of Results

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
			CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)		Recommended Level = 20ppb	
Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)							Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)		
SAMPLING DATE RESULTS DATE			9/15/2018			mm/dd/yyyy	10/26/2018	10/26/2018			
			10/9/2018			mm/dd/yyyy	11/7/2018	11/7/2018			
DRINKING	NSGB-637-HALL-CORRIDOR 112-WFC-A-FD (BLDG 637-25)	Cooler Fountain in Hallway	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
DRINKING	NSGB-637-HALL-CORRIDOR 112-WFC-B-FD (BLDG 637-26)	Cooler Fountain in Hallway	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
DRINKING	NSGB-637-PLAY-WFB-FD (BLDG 637-33)	Outdoor bubbler fountain outside of Room 130	2.5	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	NSGB-637-K-HHW-EYE FLUSH-FD (BLDG 637-27)	Faucet with eyewash attachment	1.3	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	NSGB-637-K-HHW-FD (BLDG 637-28)	Faucet with handwashing sink	12	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	NSGB-637-K-K-A-FD (BLDG 637-29)	Faucet with single sink	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	NSGB-637-K-K-B-FD (BLDG 637-30)	Faucet with double sink	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	NSGB-637-K-K-C-FD (BLDG 637-31)	Faucet with dishwashing sink	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM127-MS-HHW-FD (BLDG 637-1)	Nursing Room	100	Yes	10/12/2018	N/A	8.9	0.59	Fixture removed 1/21/19.	N/A	N/A
WASHING	NSGB-637-RM-RM128-HHW-FD (BLDG 637-2)	Infant Room	0.71	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM128-LHW-FD (BLDG 637-3)	Infant Room	0.88	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM128-MS-HHW-FD (BLDG 637-4)	Infant Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM130-HHW-FD (BLDG 637-5)	Pre Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM130-LHW-FD (BLDG 637-6)	Pre Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM130-MS-HHW-FD (BLDG 637-7)	Pre Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM121-HHW-FD (BLDG 637-8)	Sure Start Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM121-LHW-FD (BLDG 637-9)	Sure Start Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM121-MS-LHW-A-FD (BLDG 637-10)	Sure Start Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM121-MS-LHW-B-FD (BLDG 637-11)	Sure Start Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM121-MS-HHW-FD (BLDG 637-12)	Sure Start Room	4	No	N/A	N/A	N/A	N/A		N/A	N/A

Priority Areas Lead Testing and Corrective Actions September 2018 to December 2018  
NS Guantanamo Bay Child Development Center Building 637

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Recommended Level = 20ppb				Description	Recommended Level = 20ppb
						Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)		Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
<b>SAMPLING DATE</b>			<b>9/15/2018</b>			<b>mm/dd/yyyy</b>	<b>10/26/2018</b>	<b>10/26/2018</b>		<b>mm/dd/yyyy</b>	
<b>RESULTS DATE</b>			<b>10/9/2018</b>			<b>mm/dd/yyyy</b>	<b>11/7/2018</b>	<b>11/7/2018</b>		<b>mm/dd/yyyy</b>	
WASHING	NSGB-637-RM-RM118-HHW-FD (BLDG 637-13)	Pre School Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM118-LHW-FD (BLDG 637-14)	Pre School Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM118-MS-LHW-A-FD (BLDG 637-15)	Pre School Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM118-MS-LHW-B-FD (BLDG 637-16)	Pre School Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM118-MS-HHW-FD (BLDG 637-17)	Pre School Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM116-HHW-FD (BLDG 637-18)	Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM116-LHW-FD (BLDG 637-19)	Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM116-MS-LHW-A-FD (BLDG 637-20)	Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM116-MS-LHW-B-FD (BLDG 637-21)	Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-RM-RM116-MS-HHW-FD (BLDG 637-22)	Toddler Room	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-UBATH-RM123-MS-HHW-FD (BLDG 637-23)	Unisex Bathroom on Left (facing entrance door)	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-UBATH-RM124-MS-HHW-FD (BLDG 637-24)	Unisex Bathroom on Right (facing entrance door)	Non Detect	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	NSGB-637-LOUNGE-RM104-HHW-FD (BLDG 637-32)	Teachers Lounge	11	No	N/A	N/A	N/A	N/A		N/A	N/A

Notes:

<sup>1</sup> Affected outlets were immediately secured after receiving verbal communication from the lab on results exceeding the recommended level of 20ppb.

<sup>2</sup> Post-remediation sampling was initially conducted on (DATE). Additional (ACTIONS) were implemented and final results below recommended level of 20 ppb for sample collected on (DATE) are shown on the table.

**Table 2. Summary Statistics**

CATEGORY	INITIAL SAMPLING RESULTS	RE-SAMPLING RESULTS			POST REMEDIATION RESULTS
	First Draw (ppb)	Water Fountain Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb)
<b>Total Drinking</b>	<b>3</b>	<b>0</b>	<b>0</b>	<b>0</b>	<b>0</b>

Priority Areas Lead Testing and Corrective Actions September 2018 to December 2018  
NS Guantanamo Bay Child Development Center Building 637

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	Recommended Level = 20ppb							Description	Recommended Level = 20ppb
			First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)		Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE			9/15/2018			mm/dd/yyyy	10/26/2018	10/26/2018		mm/dd/yyyy	
RESULTS DATE			10/9/2018			mm/dd/yyyy	11/7/2018	11/7/2018		mm/dd/yyyy	
Total Drinking > 20 ppb		0	0		0		0		0		
Total Cook/Brush		5	0		0		0		0		
Total Cook/Brush > 20 ppb		0	0		0		0		0		
Total Washing		25	0		1		1		0		
Total Washing > 20 ppb		1	0		0		0		0		
Total Samples		33	0		1		1		0		
Total Samples > 20 ppb		1	0		0		0		0		