

Priority Areas Lead Testing and Corrective Actions September 2018
Naval Support Activity MID-SOUTH Teen Center Building 770

Table 1. Summary of Results

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Recommended Level = 20ppb				Description	Recommended Level = 20ppb
						Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)		Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE			8/18/2018			mm/dd/yyyy				mm/dd/yyyy	mm/dd/yyyy
RESULTS DATE			9/7/2018			mm/dd/yyyy				mm/dd/yyyy	mm/dd/yyyy
DRINKING	MDS-770-HALL-WFC-FD (BLDG 770-4)	Water fountain by entrance	Not Detected	No	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	MDS-770-K-HHW-FD (BLDG 770-5)	Kitchen sink in the back	4.5	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	MDS-770-BATH-W-HHWA-FD (BLDG 770-1)	Women's restroom by entrance sink	1	No	N/A	N/A	N/A	N/A			
WASHING	MDS-770-BATH-M-HHWA-FD (BLDG 770-2)	Men's restroom by entrance sink left	1.6	No	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	MDS-770-BATH-M-HHWB-FD (BLDG 770-3)	Men's restroom by entrance sink right	2.1	No	N/A	N/A	N/A	N/A		N/A	N/A

Notes:

¹ Affected outlets were immediately secured after receiving verbal communication from the lab on results exceeding the recommended level of 20ppb.

² Post-remediation sampling was initially conducted on N/A. Additional cleaning of the faucet and aerator were implemented and final results below recommended level of 20ppb for sample collected on N/A are shown on the table.

Priority Areas Lead Testing and Corrective Actions September 2018
Naval Support Activity MID-SOUTH Teen Center Building 770

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Recommended Level = 20ppb				Description	Recommended Level = 20ppb
						Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)		Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE			8/18/2018			mm/dd/yyyy				mm/dd/yyyy	mm/dd/yyyy
RESULTS DATE			9/7/2018			mm/dd/yyyy				mm/dd/yyyy	mm/dd/yyyy

Table 2. Summary Statistics

CATEGORY	INITIAL SAMPLING RESULTS	RE-SAMPLING RESULTS			POST REMEDIATION RESULTS
	First Draw (ppb)	Water Fountain Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb)
Total Drinking					
Total Drinking > 20 ppb	0	0	0	0	0
Total Cook/Brush	1	0	0	0	0
Total Cook/Brush > 20 ppb	0	0	0	0	0
Total Washing	3	0	0	0	0
Total Washing > 20 ppb	0	0	0	0	0
Total Samples	5	0	0	0	0
Total Samples > 20 ppb	0	0	0	0	0