

Priority Areas Lead Testing and Corrective Actions May 2019
NAS Key West Youth Center Building V-4189

Table 1. Summary of Results

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)		Description	First Draw (ppb) (See note 2)
SAMPLING DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		
RESULTS DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		
DRINKING	KW-V4189-HALL-WFC-A-FD (BLDG 4189-1)	Hallway towards concession area - Water fountains next to concession area	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
DRINKING	KW-V4189-HALL-WFC-B-FD (BLDG 4189-2)	Hallway towards concession area - Water fountains next to concession area	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
DRINKING	KW-V4189-PLAY-WFC-FD (BLDG 4189-4)	Outside patio area near concession - Water fountain outside bldg. near exit door by concession area.		NO	N/A	N/A	N/A	N/A	Inoperable	N/A	N/A
COOKING	KW-V4189-K-K-FD (BLDG 4189-3)	Concession area/Kitchen - Stainless steel double sink in concession area	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
COOKING	KW-V4189-LOUNGE-K-FD (BLDG 4189-16)	Staff lounge - Stainless steel kitchen sink	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-GBATH-HHW-A-FD (BLDG 4189-5)	Girls bathroom - Sink on left	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-GBATH-HHW-B-FD (BLDG 4189-6)	Girls bathroom - Sink on right	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-GBATH-HHW-C-FD (BLDG 4189-7)	Girls bathroom - Handicap stall	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-BBATH-HHW-A-FD (BLDG 4189-8)	Boys bathroom - Handicap stall	0.83	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-BBATH-HHW-B-FD (BLDG 4189-9)	Boys bathroom - Sink on left	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-BBATH-HHW-C-FD (BLDG 4189-10)	Boys bathroom - Sink on right	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-RMSAC1-RM-HHW-A-FD (BLDG 4189-11)	Red Room - Stainless steel, double sink	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A

Priority Areas Lead Testing and Corrective Actions May 2019
NAS Key West Youth Center Building V-4189

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Recommended Level = 15 ppb				Description	First Draw (ppb) (See note 2)
						Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)			
SAMPLING DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		mm/dd/yyyy	
RESULTS DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		mm/dd/yyyy	
WASHING	KW-V4189-RMSAC1-RM-HHW-B-FD (BLDG 4189-12)	Red Room - White enamel sink	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-RMSAC2-RM-HHW-A-FD (BLDG 4189-13)	Blue Room - White enamel sink	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-RMSAC2-RM-HHW-B-FD (BLDG 4189-14)	Blue Room - Stainless steel, double sink	Non Detect	NO	N/A	N/A	N/A	N/A		N/A	N/A
WASHING	KW-V4189-HALL-SBATH-HHW-FD (BLDG 4189-15)	Staff bathroom - Bathroom sink	Non Detect								
WASHING	KW-V4189-HOSE-FD (BLDG 4189-17)	Back of building - Hose sprayer on back of building		NO	N/A	N/A	N/A	N/A	Inoperable. Needs key to operate.	N/A	N/A

Notes:

¹ Affected outlets were immediately secured after receiving verbal communication from the lab on results exceeding the recommended level of 15 ppb.

² Post-remediation sampling was initially conducted on N/A. Additional N/A were implemented and final results below recommended level of 15 ppb for sample collected on N/A are shown on the table.

Priority Areas Lead Testing and Corrective Actions May 2019
NAS Key West Youth Center Building V-4189

SAMPLING LOCATION DESCRIPTION			INITIAL SAMPLING RESULTS			RE-SAMPLING RESULTS			CORRECTIVE ACTIONS	POST REMEDIATION SAMPLING RESULTS	
CATEGORY Water Intended For:	SAMPLE ID	Outlet Description	First Draw (ppb)	Retest required?	Date Fixture Secured? (See Note 1)	Recommended Level = 15 ppb				Description	Recommended Level = 15 ppb
						Water Fountain 15 min. Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	First Draw (ppb) (See note 2)		Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)
SAMPLING DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		mm/dd/yyyy	
RESULTS DATE						mm/dd/yyyy	mm/dd/yyyy	mm/dd/yyyy		mm/dd/yyyy	

Table 2. Summary Statistics

CATEGORY	INITIAL SAMPLING RESULTS	RE-SAMPLING RESULTS			POST REMEDIATION RESULTS
	First Draw (ppb)	Recommended Level = 15 ppb			First Draw (ppb)
		Water Fountain Follow up Flush Sample - Collected day before First Draw Sampling (ppb)	First Draw (ppb)	Follow up Flush - Collected 30 seconds after First Draw Sampling (ppb)	
Total Drinking	2	0	0	0	0
Total Drinking > 15 ppb	0	0	0	0	0
Total Cook/Brush	2	0	0	0	0
Total Cook/Brush > 15 ppb	0	0	0	0	0
Total Washing	11	0	0	0	0
Total Washing > 15 ppb	0	0	0	0	0
Total Samples	15	0	0	0	0
Total Samples > 15 ppb	0	0	0	0	0